



REQUEST FOR INFORMATION

Firm Foundation Asphalt & Concrete, LLC

RFI #002
FoJH Phase 2

PROJECT	Friends of Joshua House Foundation — Facility Improvements (Phase 2)	RFI NO.	002
LOCATION	1515 Michelin Court, Lutz, FL 33549	DATE	July 14, 2026
TO	Nathanael Moore, Owner's Representative — InVision Advisors n.moore@invisionadvisors.com (813) 435-0318	RESP. DUE	Prior to bid
FROM	Arthur Wilmoth — Firm Foundation Asphalt & Concrete, LLC Arthur@firmfoundations.solutions	BID DUE	July 24, 2026
ENGINEER	Eric J. Hendra, PE — Hendra & Associates, Inc.	REVIEW	August 5, 2026

Mr. Moore — as a supplement to RFI #001, please find the following additional requests for information regarding the tree, pond, and fencing plans. We respectfully request the engineer's written responses prior to bid so all bidders may price the work consistently, and ask that any item warranting a plan change be issued by addendum.

1 Roadside Trees — Removal vs. Landscape Plantings

Ref: C-003, C-100, L-1 / L-2

Along the road, new landscape plantings are shown to be installed in areas that currently contain existing trees. Please confirm whether these existing roadside trees are to be removed as part of this contract (to make way for the new plantings), or are to remain and be protected. If removal is intended, please confirm the trees are included in the tree-removal scope.

ENGINEER'S RESPONSE

Existing trees to remain and infill with new landscaping to become compliant with County landscape code. Refer to landscape plans

2 Pond — North-Side Trees Not on Removal Plan

Ref: C-003, C-100 / C-501

On the north side of the pond, approximately nine (9) trees fall within the pond work area but are not shown on the tree-removal plan. Please confirm whether these trees are to be removed under this contract, or whether the pond is to be shifted or re-graded to avoid them. This materially affects both the earthwork and tree-removal quantities.

ENGINEER'S RESPONSE

Existing trees within the pond limits are to be removed. Pond was designed to retain a cluster of trees at edge of top of bank

3 Security Fencing at Pond 2A — Length & Location

Ref: C-501, C-100

Sheet C-501 includes a callout for security fencing at Pond 2A, but no clear location or limits are shown on the plan set. Please provide the required linear footage (LF) and the location and limits of the security fencing at Pond 2A so it can be accurately priced.

ENGINEER'S RESPONSE

Fencing is noted to be a site security fence to tie into front of property. This is not a pond fence.

This RFI (No. 002) contains three (3) items supplementing RFI #001. Items 1 and 2 affect tree-removal and earthwork quantities; Item 3 affects the security-fencing quantity. Firm Foundation requests written responses prior to the July 24, 2026 bid submission.